

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 3 10 45 AM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>NM-5120</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>State 32-7-33</b>
9. Well No. <b>6</b>
10. Field and Pool, or Wildcat <b>Chaveroo, San Andres</b>
12. County <b>Roosevelt</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator <b>Champlin Petroleum Company</b> 3. Address of Operator <b>P. O. Box 1797, Midland, Texas</b> 4. Location of Well UNIT LETTER <b>0</b> , <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>32</b> , TOWNSHIP <b>7-S</b> , RANGE <b>33-E</b> NMPM.	Non-operator: <b>Warren American Oil Company</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4417 GR</b>	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 6:00 P.M. on 8/27/65. Drilled 12-1/4 hole to 380'. Set 8-5/8, 20# casing at 377. Cemented with 225 sacks of regular with 2% calcium chloride and 1/4# per sack of gel flake. Good returns on cement. Pumped back approximately 20 sacks. Plugged down at 4:30 A.M. on 8/28. Tested blow-out preventer and casing to 800# for 30 minutes at 6:30 A.M. on 8/29. Tested o.k. Started drilling cement at 7:00 A.M. on 8/29.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. M. Brown TITLE District Superintendent DATE September 2, 1965

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: