

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

F.R. 8-22-63
PD 4750' - San Andres
Contractor - Verna Drlg. Co.
9-9-63 Drlg. 4445' lm.
9-16-63 TD 4735', WOC.
9-24-63 TD 4735', prep to install pumping equipment.
Perf 4618-46', 4664-89' W/4 SPF
Ac. 1000 gals, Frac 20,000 gals oil + 20,000# sd.
9-30-63 TD 4735', ppg. load.
10-7-63 TD 4735', PB 4698', WO Potential.
10-14-63 TD 4735', PB 4698', COMPLETED.
(Holding for tops).
10-21-63 TD 4735', PB 4698', Completion Reported.