

UNIT STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions on  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 062529-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mark Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Todd - Upper San Andres Gas

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

25-7S-35E, N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Roosevelt New Mexico

1. ☐ OIL  
WELL ☐ GAS  
WELL ☒ OTHER

2. NAME OF OPERATOR

FRANKLIN, ASTON &amp; FAIR, INC.

3. ADDRESS OF OPERATOR

P. O. Box 1090, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

990' FSL &amp; 990' FWL, Sec. 25, T. 7 S., R. 35 E.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4170' DF

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☒(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

On April 7, 1970, this well was plugged and abandoned as follows:

Went to bottom with tubing and circulated mud and spotted 35 sack cement plug across all perfs. 4106' - 4248'. The tubing was then pulled and free point run. The 4½" csg was shot and a 35 sack cement plug spotted at 1210'. A 25 sack cement plug was spotted in and out of the 8 5/8" csg. at 286' and a 5 sack plug and marker set at surface.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Ernest M. Smith*

TITLE Geologist

DATE 4-17-70

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

MAY 21 1970

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER

RECEIVED

JUN 2 1970

OF. CONSERVATION COM.  
HOBBBS, N. H.