Form 9-331a	APPROVED DOPY TO D.C	Budget Bureau No. 42-R358.4. Form Approved.
(Feb. 1951)	SFP 1 9 1903 (SUBMIT IN TRIPLICATE)	
	E. G. HUBBLE UNITED STATES	Unit A

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF			
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.				
NOTICE OF INTENTION TO REST WATER SHOT-OF				
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF ABANDONMENT			
	SUPPLEMENTARY WELL HISTORY			
NOTICE OF INTENTION TO ABANDON WELL				
NOTICE OF INTENTION TO ABANDON WELL				
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)				

McClellan Federal	5ej	otember 9	, 1963
••••••	1 660 ft. from N line an	d <u>650°</u> ft. from $\left \frac{E}{200} \right $ line of s	ec. 28
NE/4 Ne/4 Sec. 28 (½ Sec. and Sec. No.)	7-South 35-East	NAPM	
(1/2 Sec. and Sec. No.) Wildcat	(Twp.) (Range) Roosevelt	(Meridian) New Mexico	
(Field)	(County or Subdivision)	(State or Territory)	

The elevation of the derrick floor above sea level is 1242. ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On August 10, 1963, ran 4355' of new J-55, 15 lb. 8 rd. 5 1/2" casing. Comented with 110 ax regular and 60 ax regular with 55 gals. of latex. Held 500 lbs. pressure on casing for 47 hours. Pressure held. Baffle plate at 4311'. Found bottom of hole at 4307' with Gamma ray tie in log. B J Service performed the work.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company	Jack L. McClellan	
Address	Box 848	\frown
	Roswell, New Mexico	By part of ME Chellan
		Title Operator
		GPD 914974