

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved,
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or sidetrack or plug back to a different reservoir.
Use APPLICATION FOR PERMIT for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR <i>Am. American Petroleum Corp.</i>	8. FARM OR LEASE NAME <i>USA RUSSELL E. HORTON</i>
3. ADDRESS OF OPERATOR <i>Box 68, Hobbs, N.M. 88240</i>	9. WELL NO. <i>23</i>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <i>330' FNL X 660' FWL, Sec 31, (Unit D, NW 1/4 NW 1/4)</i>	10. FIELD AND POOL, OR WILDCAT <i>MILLESAND SAN ANDRES</i>
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) <i>4226' RDB</i>
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA <i>31-8-35 N.M.P.M.</i>
	12. COUNTY OR PARISH <i>ROOSEVELT</i>
	13. STATE <i>N.M.</i>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 10-28-64, 4 1/2" OD 9.5" casing was set at 4780' (TD) with 250 sq. Incon. Tested casing with 1750 psi for 30 minutes. Test O.K. Perforated interval 4756-63 w/25SPF. Acidized w/750 gal. Swabbed load x 75 BNW in 30 hrs. No show. Squeezed w/100 sq. cement. Retainer set at 4750' (BBD-4750') Perforated interval 4730'-43' w/25SPF. Acidized w/750 gal. Dry. Squeezed w/100 sq. cement. Retainer set at 4720' (PBD-4720') Perforated intervals 4696-4704 w/25SPF, Acidized w/ 2500 gal. Perforated 4683-88, 4673-78 w/25SPF, Acidized w/ 6600 gal. Fraced all perfs. w/ 20,000 gal oil, 26,000# Sand, 4000# beads. Recovered load and tested.

On PT. pumped 14 BO x 48 BW in 24 hours. qgr. 27°

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

DIST (0+7)

0+4 USGS - Hobbs

1- JWB

1- SusP

1- W/S

*See Instructions on Reverse Side

APPROVED

FEB 23 1965

J. L. GORDON
ACTING DISTRICT ENGINEER