

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R-1424

5. LEASE DESIGNATION AND SERIAL NO.
NM 0145685
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☐		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR <i>Pan American Petroleum Corp.</i>		8. FARM OR LEASE NAME <i>MR. RUSSELL E. HORTON</i>	
3. ADDRESS OF OPERATOR <i>Box 68, Hobbs, N.M.</i>		9. WELL NO. <i>30</i>	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <i>2310' FSL x 1650' FWL, Sec. 29 (Unit K, N 1/4 SW 1/4)</i>		10. FIELD AND POOL, OR WILDCAT <i>MILWESAND SAN ANTONIO</i>	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, GR, etc.) <i>4219' RDB</i>	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA <i>29-8-35 NMPM</i>	
		12. COUNTY OR PARISH <i>ROOSEVELT</i>	
		13. STATE <i>N.M.</i>	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other)			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☒	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other)			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work, if well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 3-12-65, 4 1/2" OD 9.5 # J-55 STC Casing was set at TD, 4720', with 250 sx. Incon. Tested casing with 1500 psi for 30 minutes. Test O.K. Perforated San Andres 4696-4716 w/215PF. Acidized with 750 gallons. Swabbed in and potentialled.

On PT, well swabbed 140 BO x 88 BLW x 52 BNW in 19 hours.

CTD-4720', PBD-4719'. 4 1/2" CSA 4720'. TPAV 4696'. 2" T69 @ 4717', San Andres.

18. I hereby certify that the foregoing is true and correct

SIGNED *[Signature]* TITLE *Area Supt* DATE *3-22-65*

(This space for Federal or State office use)

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

*(247)
3-4-USES
c- JWB
c- Buss.
c- WJS*

APPROVED

*See Instructions on Reverse Side

MAR 23 1965

J. L. GORDON
ACTING DISTRICT ENGINEER