

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 10 11 05 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E - 1369
7. Unit Agreement Name - - - -
8. Farm or Lease Name Hobbs "T"
9. Well No. 3
10. Field and Pool, or Wildcat Chaves
12. County Reynolds

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Shelly Oil Company
3. Address of Operator Box 730 - Hobbs, New Mexico
4. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 33 TOWNSHIP 7-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) Unknown

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded August 25, 1965. Set 11 jts (353') 8-5/8" OD 24# BR SS J-55 RT & U casing at 385' and cemented with 250 sacks of cement by the pump & plug process. Cement circulated to surface. Plug down at 5:00 p.m. August 25, 1965. W.O.C. 24 hrs. Pressured up to 1800# for 30 min. & casing tested OK. Drilled out cement plug and pressured up to 600# for 30 min. Casing shut-off tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(ORIGINAL SIGNED) **H. E. Aab**

SIGNED _____ TITLE **District Superintendent**

DATE **Sept 9, 1965**

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____ DATE _____