

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 20 11 15 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-1369
7. Unit Agreement Name -
8. Farm or Lease Name Hobbs "T"
9. Well No. 4
10. Field and Pool, or Wildcat Chaveroo San Andres
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Shelly Oil Company
3. Address of Operator Box 730 - Hobbs, New Mexico
4. Location of Well UNIT LETTER 0 , 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 33 TOWNSHIP 7-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) Unknown

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well Spudded September 17, 1965. Set 11 jts. (356') 8-5/8" OD 24# 8R SS J-55 RT & C casing at 368'; cemented with 250 sacks of cement by pump & plug process. Cement circulated to surface. Plug down at 10:15 p.m. September 17, 1965. W.O.C. 24 hrs. Pressured up to 1000# for 30 min & casing tested OK. Drilled out plug and pressured up to 600# for 30 min. Casing shutoff tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED **(ORIGINAL SIGNED) H. E. Aab** TITLE **District Superintendent** DATE **9/27/65**
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: