

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 22 2 55 PM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E-1369</b>	
7. Unit Agreement Name <b>-</b>	
8. Farm or Lease Name <b>Hobbs "T"</b>	
9. Well No. <b>5</b>	
10. Field and Pool, or Wildcat <b>Chaveros San Andres</b>	
12. County <b>Roosevelt</b>	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>Skelly Oil Company</b>
3. Address of Operator <b>Box 730 - Hobbs, New Mexico</b>
4. Location of Well UNIT LETTER <b>"H"</b> <b>1960</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>33</b> TOWNSHIP <b>7-S</b> RANGE <b>33-E</b> NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

**4418' DF**

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached Total Depth of 4475' on September 14, 1965. Set 139 jts. (4463') of new 4-1/2" OD 10.5# 8-R SS J-55 R-2 RT&C casing at 4475' and cemented with 350 sacks by the Pump & Plug Process. Plug down at 11:15 A.M. September 15, 1965. Temperature Survey indicated top of cement outside of 4-1/2" OD casing at 3345' from surface. W.O.C. 24 hrs. Pressured up to 600# for 30 mins. and casing tested OK. Did not drill out cement plug at 4433'. PBTD 4433'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(ORIGINAL SIGNED) **H. E. Aab**

**Dist. Superintendent**

**September 22, 1965**

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE \_\_\_\_\_