

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLI
(Other instructions
verse side)

3*
re-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-060978

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jacobs Federal

9. WELL NO.

10

10. FIELD AND POOL, OR WILDCAT

Milnesand San Andres

11. SEC., T. R., M., OR BLE. AND
SURVEY OR AREA

20 8S 35E

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Socony Mobil Oil Company, Inc.

3. ADDRESS OF OPERATOR

Box 1800, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

1720' FSL & 660' FWL of Sec.
Unit "L", NW/4, SW/4

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GR 4213

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Casing test & spud date

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Rod Ric Drilling Company commenced drilling operations @ 5:00 P. M. 1-12-65 (Spud date) Set 379' of 8 5/8" 24# casing @ 379'. Cemented w/350 sx incor neat + 3% CaCl. Plug down @ 1:00 A. M. 1-13-65. Cement circulated. WOC 18 hours. Tested 8 5/8" casing w/1000# for 30 minutes. Tested OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Group Supervisor

DATE 1-14-65

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

DATE

JAN 15 1965

*See Instructions on Reverse Side
J. L. GORDON
ACTING DISTRICT ENGINEER