Budget Bureau No. 42-R358.4. Form Approved.

Land Office Las Cruces

4 8000 No. LC 062949 B

Unit Mildred Hudson Pederal

SUNDRY NOTICES AND REPORTS ON WELLS

GEOLOGICAL SURVEY

	January 11	, 19_ 6 5
(INDICATE ABOVE BY CHECK MARK	(NATURE OF REPORT, NOTICE, OR OTHER DATA)	
IOTICE OF INTENTION TO ABANDON WELL		
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
OTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
OTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REI	
OTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
OTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIT	zing
OTICE OF INTENTION TO DRILL.	SUBSEQUENT REPORT OF WATER SHUT-OFF	

The elevation of the derrick floor above sea level is 4256 ft.

SE/4, Sec. 23

(1/4 Sec. and Sec. No.)

Milnesand (San Andres)

(Field)

85

(Twp.)

Roosevelt

DETAILS OF WORK

34E

(Meridian)

N. Mex.

(State or Territory)

(Range)

(County or Subdivision)

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

T.D. 4712'. Set 4-1/2 9.5# J-55 casing at 4708'. Cemented w/ 352 aks. Incor 50-50 Posmix & 50 aks. Incor w/ 4% gel & 3/4\$ CFR-2/ak. Temp. survey indicated top cement behind 4-1/2" @ 3700'. WOC 36 hrs. Tested 4-1/2" cag. w/ 2000# for 30 mins., no drop in pressure.

NOTE: Verbal approval to cut back amount of cement was received from Dist. Supervisor of NACC.

Eng. of 11.5.65.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.			
Company	Tidewater Oil Company		
•	Box 547		
	Hebbs, N. Nex.	By C.f. Wake	
***************************************		Title Agea Supt.	