


APPROVED



JUL 11 1963

(SUBMIT IN TRIPLICATE)

Land Office Las Cruces
Lease No. 02913
Unit D

J. L. GORDON
ACTING DISTRICT ENGINEER
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 9, 1963

Well No. 2 is located 660 ft. from N line and 660 ft. from E line of sec. 33
NE/4 33 4-3 35-E NMPM
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat Roosevelt New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 4185 ft. Gr

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

J. C. WILLIAMSON #2 MOBIL-FEDERAL

Ran 308 Jts. of 4 1/2" csg. (11.60# J-55 and N-80) set at 9789' cemented with 175 sacks 50/50 pozmix. Plug down 11:45 PM 7/5/63. WOC 8 1/2 hrs. - Tested with 2000 #/s 30 mins. - Held OK. Approx. Top Cement 9110'

Prep to log and perforate.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company J. C. WILLIAMSON
 Address BOX 16
MIDLAND, TEXAS
 By Mary E. Smyke
 Title Asst.