

NEW MEXICO OIL CONSERVATION COMMISSION

OCT 12 2 28 PM '65

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E - 1369</b>
7. Unit Agreement Name <b>-</b>
8. Farm or Lease Name <b>Hobbs #7</b>
9. Well No. <b>7</b>
10. Field and Pool, or Wildcat <b>Chaves - San Andres</b>
12. County <b>Roosevelt</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-
2. Name of Operator <b>Shelly Oil Company</b>
3. Address of Operator <b>Box 730 - Hobbs, New Mexico</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>34</b> TOWNSHIP <b>7-S</b> RANGE <b>33-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>Unknown</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded September 29, 1965. Set 11 jts. (356') of 6-5/8" OD 24# SR SS J-55 RT & C casing at 366' and cemented with 250 sacks of cement. Cement circulated to surface. WGS 24hrs. Plug down at 6:45 P.M. September 29, 1965. Tested casing up to 1000 lb and casing tested OK. Drilled plug out at 370'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED **(ORIGINAL SIGNED) H. E. Aab** TITLE **District Superintendent** DATE **October 11, 1965**

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: