

NEW MEXICO OIL CONSERVATION COMMISSION

OCT 13 8 52 AM '65

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
<b>2-1347</b>

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator <b>Shelly Oil Company</b>	8. Farm or Lease Name <b>Hobbs #1</b>
3. Address of Operator <b>Box 730 - Hobbs, New Mexico</b>	9. Well No. <b>9</b>
4. Location of Well UNIT LETTER <b>D</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>34</b> TOWNSHIP <b>7-S</b> RANGE <b>33-S</b> NMPM.	10. Field and Pool, or Wildcat <b>Chavezco San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>Unknown</b>	12. County <b>Hood</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded September 30, 1965. Set 11 jts (356') 8-5/8" OD 24" GR SS J-55 RT & C casing at 370'. Cemented with 250 sacks of cement and cement circulated to the surface. Plug down at 7:45 p.m. September 30, 1965. WOC 24 hrs. Tested casing up to 1000 lbs and casing tested OK. Drilled plug at 2:45 p.m. October 1, 1965, at 371'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED **(ORIGINAL SIGNED) H. E. Aab** TITLE **District Superintendent** DATE **October 12, 1965**

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: