

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Nov 10 1 31 PM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E - 1369
7. Unit Agreement Name - -
8. Farm or Lease Name Hobbs "T"
9. Well No. 8
10. Field and Pool, or Wildcat Chavezco - San Andres
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Shelly Oil Company
3. Address of Operator Box 730 - Hobbs, New Mexico
4. Location of Well UNIT LETTER J , 1900 FEET FROM THE South LINE AND 1900 FEET FROM THE East LINE, SECTION 34 , TOWNSHIP 7-S , RANGE 33-E , NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4397' RT

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached total depth of 4475' on November 3, 1965. Set 142 jts. (4464') of new 4 - 1/2" OD 10.5# SE 25 J-55 RT & C casing at 4474'. Cemented with 390 sacks of cement by the pump & plug process. Plug down at 4:15 a.m. November 5, 1965. Temperature survey indicated cement outside of 4 - 1/2" OD casing at 3421' from the surface, WOC 24hrs. Pressured up to 600# for 30 minutes and casing tested OK. Did not drill out cement plug.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED (ORIGINAL SIGNED) H. E. Aab	TITLE District Superintendent	DATE November 9, 1965
APPROVED [Signature]	TITLE [Signature]	DATE NOV 11 1965

CONDITIONS OF APPROVAL, IF ANY: