

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.  
 NEW MEXICO OIL CONSERVATION COMMISSION  
 NOV 29 9 45 AM '65

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>K 3935</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>N. M. State "AZ"</b>
9. Well No. <b>12</b>
10. Field and Pool, or Wildcat <b>Chavez San Andres</b>
12. County <b>Roosevelt</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>Sunray Oil Company</b>
3. Address of Operator <b>P. O. Box 1416, Roswell, New Mexico</b>
4. Location of Well UNIT LETTER <b>B</b> , <b>660</b> FEET FROM THE <b>N</b> LINE AND <b>1980</b> FEET FROM THE <b>E</b> LINE, SECTION <b>34</b> TOWNSHIP <b>7S</b> RANGE <b>33E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>Furnish Later</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <b>Commence drig operations</b> <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spud 12 1/4" hole at 5:00 P.M. 11-20-65. Drill to TD 370'.
- Ran 11 jts 8 5/8", J-55 csg to csg pt 366'.
- Cmt w/250 sx reg cmt, 2% CaCl<sub>2</sub>. Circ approx 30 sx to surface.
- WOC 18 hrs. Pressure test to 1000 psig for 30 min - OK.
- Now drig ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>B. F. Bradley</b>	TITLE <b>District Engineer</b>	DATE <b>11-24-65</b>
APPROVED BY <b>[Signature]</b>	TITLE <b>Engineer District 1</b>	DATE <b>11-24-65</b>

CONDITIONS OF APPROVAL, IF ANY: