

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. G.
NEW MEXICO OIL CONSERVATION COMMISSION

Nov 29 9 52 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
E - 1349

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> 2. Name of Operator Shelly Oil Company 3. Address of Operator Box 730 - Hobbs, New Mexico 4. Location of Well UNIT LETTER I 1900 FEET FROM THE South LINE AND 640 FEET FROM THE East LINE, SECTION 24 TOWNSHIP 7-S RANGE 3D-E NMPM.	7. Unit Agreement Name - 8. Farm or Lease Name Hobbs "T" 9. Well No. 12 10. Field and Pool, or Wildcat Chavez San Andres 15. Elevation (Show whether DF, RT, GR, etc.) Unknown 12. County Reconalt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on November 20, 1965 and set 11 jts. (357') of new 8-5/8" @ 24 1/2 GR 80 J-55 RT & C casing at 375'. Cemented with 250 sacks of cement by the pump and plug process. Plug down at 11:15 p.m. November 20, 1965. Cement circulated to the surface. WOC 24 hrs. Pressured casing up to 1000 # for 30 minutes and casing tested OK. Drilled out cement plug at 375' and tested casing up to 600# and casing shutoff tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(ORIGINAL SIGNED) H. E. Aab SIGNED _____ APPROVED BY _____ CONDITIONS OF APPROVAL, IF ANY:	TITLE District Superintendent _____ TITLE _____ _____	DATE November 21, 1965 _____ DATE NOV 21 1965 _____
--	---	--