

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBBS OFFICE O.C.C.
NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 3 11 02 AM '66

SUNDY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		4. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		5. State Oil & Gas Lease No.
2. Name of Operator J.M. HUBER CORPORATION		7. Unit Agreement Name
3. Address of Operator Suite 922 Vaughn Building, Midland, Texas 79701		8. Farm or Lease Name H.L. Harral
4. Location of Well UNIT LETTER N 800 FEET FROM THE South LINE AND 1840 FEET FROM THE West LINE, SECTION 17 TOWNSHIP 8S RANGE 36E NMPM.		9. Well No. 1-Y
10. Field and Pool, or Wildcat S.Prairie San Andres		
15. Elevation (Show whether DF, RT, GR, etc.) 4128 GL		12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12-1/4" hole to 419', set 8-5/8" 24# & 32#, J-55 at 417' with 175 sx regular, 4% gel, 2% CaCl & 100 sx regular, 2% CaCl. Plug down 8:10 A.M. 1/27/66. WOC for 12 hrs & 20 minutes. Compressive of cement 500 PSI. Pressure tested casing at 600 PSI for 30 minutes, held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Floyd T. Mendel* TITLE **District Production Supt.** DATE **5/2/1966**

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: