

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0555768

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

FEDERAL "29"

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

CHAVEROO SAN ANDRES

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SEC. 29-T7S-R33E

12. COUNTY OR PARISH

ROOSEVELT

13. STATE

NEW MEXICO

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

ALLIRISH COMPANY AND B. G. HOWELL

3. ADDRESS OF OPERATOR

P. O. Box 848, ROSWELL, NEW MEXICO 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FN & EL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4419' GR.

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

PURSUANT TO VERBAL INSTRUCTIONS FROM MR. BROWN, THIS WELL WAS PLUGGED
AND ABANDONED AS FOLLOWS:

35 SACK PLUG SET AT 4180 TO 3720'

4½" CASING SHOT OFF AT 3010'

50 SACK PLUG IN AND OUT OF 4½" CASING STUB FROM 3090 TO 2925'

25 SACK PLUG AT BASE OF 8-5/8" FROM 2925 TO 3090

10 SACK PLUG AT SURFACE

PLUGS WERE PUMPED WITH MUD, DRY HOLE MARKER WAS INSTALLED. LOCATION
WILL BE CLEANED AND CELLARS FILLED AS SOON AS WEATHER PERMITS.

PTA on or about 1-20-73

18. I hereby certify that the foregoing is true and correct

SIGNED

Gene M. Rufford

TITLE AGENT

DATE 3/02/73

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

OCT 24 1973

*See Instructions on Reverse
ARTHUR R. BROWN
DISTRICT ENGINEER