

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

HOBBS OFFICE O. C. S.  
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 21 1 05 PM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	Fee	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name A. B. Hogan
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>3</u> TOWNSHIP <u>8-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4302' (D. F.)	12. County Roosevelt

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 4650'  
7 5/8" O. D. Casing Cemented at 360'

Ran 4643' of 4 1/2" O. D. Casing, 9.50 LB, J-55, NEW, and cemented at 4650'. Plug at 4616'. Cemented with 300 Sx. Trinity Lite Wate, plus 200 Sx. Trinity Lite Wate with FRA, and 200 Sx. Incor Neat. Job complete 8:30 A. M. December 12, 1965.

Tested 4 1/2" O. D. Casing for 30 minutes with 1000 P. S. I. from 12:00 P. M. to 12:30 P. M. December 15, 1965. Tested O. K. Job complete 12:30 P. M. December 15, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE December 20, 1965

APPROVED BY  TITLE  DATE   
CONDITIONS OF APPROVAL, IF ANY: