

COPIES RECEIVED		
DISTRIBUTION		
NTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 1 1 33 PM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E - 1969	
7. Unit Agreement Name	
-	
8. Farm or Lease Name	
Hobbs "T" DP # 1	
9. Well No.	
11	
10. Field and Pool, or Wildcat	
Chavez San Andres	
12. County	
Reese	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
Stelly Oil Company
3. Address of Operator
Box 730 - Hobbs, New Mexico
4. Location of Well
UNIT LETTER P 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 33 TOWNSHIP 7-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
4426'

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached total depth of 4900' on November 23, 1965, and set 146 jts (4890') of new 7-5/8" OD 26.4 # 82 SS J-55 RT & C casing at 4900'. Cemented with 850 sacks of cement by the pump & plug process. Plug down at 10:30 a.m. November 24, 1965. Temperature survey indicated cement outside of 7-5/8" casing at 2800' from the surface. WOC 24 hrs. Tested and pressured casing up to 600# for 30 minutes and casing tested OK. Did not drill out cement plug.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(ORIGINAL SIGNED) H. E. Ash

SIGNED

TITLE

District Superintendent

DATE

November 30, 1965

APPROVED

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: