

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FEB 25 1 34 PM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E - 1369</b>
7. Unit Agreement Name <b>-</b>
8. Farm or Lease Name <b>Hobbs "T" T.B. #2</b>
9. Well No. <b>13</b>
10. Field and Pool, or Wildcat <b>Chavez San Andres</b>
12. County <b>Reynolds</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>Shelly Oil Company</b>
3. Address of Operator <b>Box 730 - Hobbs, New Mexico</b>
4. Location of Well UNIT LETTER <b>"T"</b> <b>990</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>34</b> TOWNSHIP <b>7-S</b> RANGE <b>33-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>Unknown</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

OTHER *Change of Lease Name*

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on February 17, 1966. Set 11 jts (352") of new 8-5/8" OD 24" SE SS J-55 RT & C casing at 366'. Cemented with 250 sacks of cement by the pump & plug process and cement circulated to the surface. Plug down 7:30 p.m. February 17, 1966. W.O.C. 24 hrs. Pressured up to 1000/ for 30 minutes and casing tested OK. Drilled plug and pressured up to 600/ for 30 minutes and casing shutoff tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>(ORIGINAL SIGNED) H. E. Ash</b>	TITLE <b>District Superintendent</b>	DATE <b>February 23, 1966</b>
APPROVED BY <i>[Signature]</i>	TITLE <i>[Signature]</i>	DATE <i>[Signature]</i>
CONDITIONS OF APPROVAL, IF ANY:		