

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 6-1-65

JUN 2 11 32 AM '66

3. Indicate Type of Lease	State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	-
7. Unit Agreement Name	-
8. Farm or Lease Name	Baker
9. Well No.	1
10. Field and Pool, or Wildcat	Wildcat
12. County	Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole
2. Name of Operator The Wil-Mc Oil Corporation
3. Address of Operator 1108 Fidelity Union Life Bldg., Dallas, Texas
4. Location of Well UNIT LETTER E , 660 FEET FROM THE West LINE AND 1980 FEET FROM THE North LINE, SECTION 9 TOWNSHIP 3S RANGE 35E N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.) 4229 DF

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Ran 8 joints of 8 5/8", 20# J-55 casing set @ 360 feet. Cemented with 275 sx regular cement. Cement circulated. Pressure tested in 12 hours to 1000 psi. Held ok.
2. Ran 164 jts 4 1/2", 9.5#, J-55 casing set @ 4719 feet. Cemented with 200 sxs Incor Pozmix plus 13% salt. Pressure tested after 48 hours to 1500 psi. Held ok.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul B. McCully TITLE Executive Vice President DATE May 31, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: