

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED OFFICE O.C.C.
MAR 30 3 06 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E - 1369

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator Shelly Oil Company 3. Address of Operator Box 730 - Hobbs, New Mexico 4. Location of Well UNIT LETTER W-6 , 660 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 35 TOWNSHIP 7-S RANGE 33-E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) Unknown	7. Unit Agreement Name - 8. Farm or Lease Name Hobbs "T" T.B. #2 9. Well No. 16 10. Field and Pool, or Wildcat Chavez San Andres 12. County Reese
--	---

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 9:45 a.m. March 26, 1966. Set 11 jts (349') of new 8-5/8" OD 24# GR 22 J-55 RT & C casing at 362'. Cemented with 250 sacks of cement by the pump & plug process. Plug down at 2:45 p.m. March 26, 1966. Cement circulated to the surface. N.O.C. 24 hrs. Pressured casing up to 1000# for 30 minutes and casing tested OK. Drilled plug and pressured casing up to 600# for 30 minutes and casing shutoff tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED (ORIGINAL) H. E. Asb	TITLE District Superintendent	DATE March 30, 1966
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		