

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE O. C. C.

May 10 9 37 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p>
<p>1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/></p>		<p>5. State Oil & Gas Lease No. K-5034</p>
<p>2. Name of Operator Morris R. Antweil</p>		<p>7. Unit Agreement Name</p>
<p>3. Address of Operator P. O. Box 2010, Hobbs, New Mexico</p>		<p>8. Farm or Lease Name Shackelford</p>
<p>4. Location of Well UNIT LETTER D , 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 35 TOWNSHIP 7S RANGE 33E NMPM.</p>		<p>9. Well No. 1</p>
<p>15. Elevation (Show whether DF, RT, GR, etc.) KB - 4391</p>		<p>10. Field and Pool, or Wildcat Chaveroo</p>
<p>12. County Roosevelt</p>		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well 11:00 P.M. 5/7/66. Ran and set 404' of 8-5/8" 32#/ft, J-55 smls. casing, cemented with 300 axs. + 2% Ca. Cl. Cement circulated. Plug down 11:00 A.M. 5/8/66. WOC 24 hrs. Tested 700 psi for 30 minutes, no pressure decline.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Buster V. [Signature]* TITLE **Agent** DATE **5-10-66**

APPROVED BY *[Signature]* TITLE **Agent** DATE **5-10-66**

CONDITIONS OF APPROVAL, IF ANY: