

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 17 11 23 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Shelly Oil Company		8. Form or Lease Name Hobbs #1 T.B. #2
3. Address of Operator Box 730 - Hobbs, New Mexico		9. Well No. 19
4. Location of Well UNIT LETTER up 660 FEET FROM THE South LINE AND 660 FEET FROM East 35 TOWNSHIP 7-S RANGE 33-E NMPM. THE LINE, SECTION TOWNSHIP RANGE NMPM.		10. Field and Pool, or Wildcat Cheveree San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 435' RT		12. County Hood

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached total depth of 4500' at 6:45 A.M. May 11, 1966. Set 140 jts (4486') of new 4-1/2" OD 10.2# SM 55 J-55 R-2 RT & C casing at 4498'. Cemented with 390 sacks of cement by the pump and plug process. Plug down at 8:30 A.M. May 12, 1966. Temperature survey indicated cement outside of 4-1/2" OD casing at 3276' from the surface. W.G.C. 24 hrs. Pressured casing up to 600# for 30 minutes and casing tested Ok. Did not drill out cement plug. P.B.T.B. 4460'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED (ORIGINAL SIGNED) H. E. Aub TITLE District Superintendent DATE May 16, 1966

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: