

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 6 12 54 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-1369
7. Unit Agreement Name -
8. Farm or Lease Name Hobbs "T" T.B. #2
9. Well No. 19
10. Field and Pool, or Wildcat Chavero San Andres
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Skelly Oil Company
3. Address of Operator Box 730 - Hobbs, New Mexico
4. Location of Well UNIT LETTER upa , 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 35 TOWNSHIP 78 RANGE 33E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) Unknown

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded 2:00 P.M. May 2, 1966. Set 11 jts. (362') of new 8-5/8" OD 2 1/2" ST 35 J-55 R-2 RT & C casing at 376'. Cemented with 250 sacks of cement by the pump & plug process Plug down 7:15 P.M. May 2, 1966. Cement circulated to the surface. Tested 8-5/8" OD casing up to 1000# for 30 minutes and casing tested OK. Drilled plug and tested casing up to 600# for 30 minutes and casing shutoff tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED (ORIGINAL SIGNED) H. E. Ash TITLE District Superintendent DATE May 5, 1966

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: