

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0164650

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

JUN 21 11 14 AM '66

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Chico Drilling Co.

3. ADDRESS OF OPERATOR

Box 68 Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface

E  
1980 FNL x 2310 FSL, Sec. 19 (Unit G, SW 1/4 NE 1/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4328 RDB

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

JOYCE WOLF FEDERAL

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

CHAUEROO SAN ANDRES

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

19-7-34 NMPM

12. COUNTY OR PARISH

ROOSEVELT

13. STATE

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

Chico Drilling Co., spudded 12 1/4" hole at 8: AM  
5-28-66. At 3:40 PM, 8 5/8" OD 24" J-55 Casing was  
set at 443' and cemented w/ 250 sq. Cement  
circulated. After H. O. C. 18 hours, tested  
casing w/ 1500 psi for 30 minutes. Test O.K.

Reduced hole to 7 7/8" at 443' and resumed  
drilling operations.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Area Sup

DATE

6-15-66

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

JUN 17, 1966.

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER4-4- USGS- H  
1- NSW  
1- SUSP  
1- R24