

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 24 2 45 PM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State - OG-1395

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	N. M. "CT" State
4. Location of Well	9. Well No.
UNIT LETTER <u>E</u> , 1980 FEET FROM THE <u>West</u> LINE AND 1980 FEET FROM	3
THE <u>North</u> LINE, SECTION <u>35</u> TOWNSHIP <u>7-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or Wildcat
	Todd San Andres
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4191' (D. F.)	Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4355'  
7 5/8" O. D. Casing Cemented at 320'

Ran 4339' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 4355' with 300 Sx. Trinity Lite Wate, plus 200 Sx. Class "C" neat with 4% gel. Plug at 4339'. Job complete 7:30 A. M. June 22, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 1:00 P. M. to 1:30 P. M. June 24, 1966. Tested O. K. Job complete 1:30 P. M. June 24, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District DATE June 24, 1966

Dan Gillett Superintendent

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: