

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION C. C.

JUN 27 8 58 AM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-1276
7. Unit Agreement Name
8. Farm or Lease Name STATE DF
9. Well No. 1
10. Field and Pool, or Wildcat CHAUEROO SAN ANDRES
12. County ROOSEVELT

SUNDY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Drilling</u>	2. Name of Operator Pan American Petroleum Corp
3. Address of Operator Box 68 Hobbs New Mexico	4. Location of Well UNIT LETTER <u>I</u> <u>1980</u> FEET FROM THE <u>SOUTH</u> LINE AND <u>660</u> FEET FROM THE <u>EAST</u> LINE, SECTION <u>25</u> TOWNSHIP <u>7-S</u> RANGE <u>33-E</u> N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.)	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

## SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Chico Drilling Co. spudded 12 1/4" hole 4:30 PM 6-22-66.  
8 7/8" OD 24" J-55 casing was set at 448' w/ 300 ps.  
Cement. Cement circulated. After 7 OC  
18 hours, tested casing w/ 4500 psi for  
30 minutes. Test O.K.

Reduced hole to 7 7/8" at 448' and resumed  
drilling operations.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Area Supt DATE 6-24-66

APPROVED BY 2-1/MOLL-H TITLE 1-N5W DATE 1-30-66  
CONDITIONS OF APPROVAL, IF ANY: 1-RK4