

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 21 11 43 AM '66

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State - OG - 1395

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "CT" State
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 5
4. Location of Well UNIT LETTER <u>I</u> <u>660</u> FEET FROM THE <u>East</u> LINE AND <u>1980</u> FEET FROM THE <u>South</u> LINE, SECTION <u>35</u> TOWNSHIP <u>7-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or Wildcat Todd San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4180' (D. F.)	12. County Roosevelt

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4350'
7 5/8" O. D. Casing Cemented at 337'

Ran 4339' of 4 1/2" O. D. Casing, 9.50 LB, J-55, NEW, and cemented at 4350' with 300 Sx. Trinity Lite Wate Cement, and 200 Sx. Class "C" 4% gel. Plug at 4317'. Job complete 8:30 P. M. August 16, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 12:30 P. M. to 1:00 P. M. August 22, 1966. Tested O. K. Job complete 1:00 P. M. August 22, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE August 22, 1966

APPROVED BY ! TITLE ! DATE !
CONDITIONS OF APPROVAL, IF ANY: