

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIP  
(Other instructions  
verse side)TE  
reForm approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0558287

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Morgan Federal Tract 4

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Chaveroo San Andres

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 13, T-7-S, R-33-E

12. COUNTY OR PARISH 13. STATE

Roosevelt

New Mex.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use APPLICATION FOR PERMIT for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Midwest Oil Corporation

3. ADDRESS OF OPERATOR

1500 Wilco Building

Midland, Texas

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1980' FSL and 660' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☒SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*Spudded: 6-28-66: Ran 10 jts of 8-5/8" csg. to 358' cemented w/325  
sax Regular plus 2% CC. Cement circulated. WOC  
14 hrs. Tested csg. to 1000 psi. Tested OK.7-6-66: Ran 132 jts of 4-1/2" csg. to 4300'. Cemented w/250  
sax of Incore Diamix w/8# salt per sack and 100  
sax of Incore w/2% Gel. WOC 24 hrs. Tested csg.  
to 4000#. Ran temperature survey. Top of cmt.  
3210.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

District Clerk

DATE

7-18-66

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

DATE

JUL 21 1966

J. L. GORDON

ACTING DISTRICT ENGINEER

\*See Instructions on Reverse Side