

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JUL 14 3 28 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-3933
7. Unit Agreement Name --
8. Farm or Lease Name State CVB
9. Well No. 2
10. Field and Pool, or Wildcat Chaverop (San Andres)
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-
2. Name of Operator Shell Oil Company (Western Division)
3. Address of Operator P. O. Box 1509, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>0</u> , <u>660</u> FEET FROM THE <u>south</u> LINE AND <u>1980</u> FEET FROM THE <u>east</u> LINE, SECTION <u>31</u> TOWNSHIP <u>7S</u> RANGE <u>33E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4456' DF estimated

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 8:00 PM, CST, 7-9-66.

Cemented 12 jts (365') 8 5/8", 24#, R-2, 8rd, J-55, new, Armco casing at 373'
w/275 sx Incor + 2% CaCl. Plug down at 6:30 AM, CST, 7-10-66. Cement circulated.

After WOC 18 hours tested casing to 1500 psi for 30 minutes, no pressure drop.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Original Signed By R. J. Doubek TITLE Division Mechanical Engineer DATE July 11, 1966

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: