

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-21424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0115592

6. IF INDIAN, ALLOTTED OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Alcorn

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Milensand-San Andres

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 28, T-8-S, R-35-E

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TOM L. INGRAM

3. ADDRESS OF OPERATOR

P. O. Box 1757 - Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

330 FNL and 330 FWL, Sec. 28, T8S, R35E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4197.4 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and holes pertinent to this work.)

7/26/71 through 11/15/71

Set 20 sacks cement plug 4010' - 4300'. Loaded hole with mud. Shot 4" casing

at 2979' and 2486'. Unable to pull. Shot at 1640' and pulled 4 1/2" Set 50 sacks

cement plug in and out of casing stub at 1640'. Set 35 sacks cement plug at base

of 8 5/8" casing. Set 10 sacks cement plug at surface and set dry hole marker

Location has been cleaned and is ready for inspection.

P & A completed 11/15/71

Work performed by Coastal Pipe & Supply, Inc.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Operator

DATE

1/23/71

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

JAN 5 1972

J. E. GORDON
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side