

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-1370

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator Skelly Oil Company	8. Farm or Lease Name Hobbs "W"
3. Address of Operator Box 730 - Hobbs, New Mexico	9. Well No. 8
4. Location of Well UNIT LETTER "C" 330 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 7-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Chaveroe San Andres
15. Elevation (Show whether DF, RT, GR, etc.) Unknown	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on October 30, 1966. Set 11 jts (360') of new 8-5/8" OD 24# SR SS J-55 R-2 RT & C casing at 373'. Cemented with 250 sacks of cement by the pump and plug process. Plug down at 3:30 P.M. October 30, 1966. Cement circulated to the surface. WOC 24 hours. Pressured casing up to 600# for 30 minutes and casing tested OK. Drilled plug and pressured casing up to 600# for 30 minutes and casing shutoff tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J.W. George TITLE Asst. District Superintendent DATE November 1, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: