

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPL
(Other instructio
verse side)E-
Fe-Form approved.
Budget Bureau No. 42-R1424.

6. LEASE DESIGNATION AND SERIAL NO.

NM 0115592

8. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Alcorn

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Milnesand-San Andres

11. SEC. T., R., M., OR ELE. AND
SURVEY OR AREA

Sec. 21, T8S, R-35E

12. COUNTY OR PARISH

Roosevelt

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. NAME OF OPERATOR TOM L. INGRAM	
3. ADDRESS OF OPERATOR P. O. Box 1757 - Roswell, New Mexico 88201	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660 FSL & 990 FWL, Sec. 21, T-8-S, R-35-E NMMPM	
14. PERMIT NO. ---	15. ELEVATIONS (Show whether DF, RT, CR, etc.) 4197 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and spaces pertinent to this work.)

8/2/71 through 11/15/71

Set 20 sack cement plug 4100' - 3950'. Loaded hole with mud. Shot 4 1/2" casing

at 2220' - 1845' - 1492'. Unable to pull. Shot casing at 1201 and pulled.

Set 50 sacks cement plug in and out of stub at 1201'. Set 35 sacks plug at

base and set dry hole marker. Location has been clean and is ready for inspection.

P. & A completed 11/15/71. Work performed by Coastal Pipe and Supply, Inc.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Operator

DATE

11/23/71

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

*See Instructions on Reverse Side

JAN 5 1972

J L GORDON
ACTING DISTRICT ENGINEER