

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

DEC 20 11 28 AM '66

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
OG-930	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator American Trading and Production Corporation		8. Farm or Lease Name New Mexico State "20"
3. Address of Operator P. O. Drawer 992, Midland, Texas		9. Well No. 4
4. Location of Well UNIT LETTER <u>N</u> , <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>20</u> TOWNSHIP <u>7S</u> RANGE <u>34E</u> NMPM.		10. Field and Pool, or Wildcat Chaveroo
15. Elevation (Show whether DF, RT, GR, etc.) 4309 G.L.		12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 10:00 A.M. December 16, 1966. Drilled 12 1/4" hole to 410', ran 12 jts. (397') of 8 5/8", 28#, H-40, new Youngstown casing landed 18" below ground level at 409' KDM. Cemented with 200 sacks of Incor cement with 4% gel and 2% CaCl added. Circulated 20 excess sacks, plug down at 10:00 P.M. 12-15-66, WOC 24 hrs. Tested cement job for 30 minutes w/1000# psi hydrostatic pressure, final pressure 980#. Now drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Engineer DATE 12-19-66

APPROVED BY [Signature] TITLE DATE DEC 21 1966

CONDITIONS OF APPROVAL, IF ANY: