

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED
JAN 23 9 56 AM '67

HOBBBS OFFICE
JAN 18 JAN 18 AM '67

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 8-1-65

Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG 1191

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator McGrath & Smith, Inc.	8. Farm or Lease Name Chaveroo A State
3. Address of Operator 726 Vaughn Bldg., Midland, Texas 79701	9. Well No. 2
4. Location of Well UNIT LETTER <u>L</u> <u>660</u> FEET FROM THE <u>west</u> LINE AND <u>1980</u> FEET FROM THE <u>south</u> LINE, SECTION <u>33</u> TOWNSHIP <u>7-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat UNDESIGNATED
15. Elevation (Show whether DF, RT, GR, etc.) KB 4481, GL 4473	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

TD 4349
 Set 101 jts. - 4373.71' of 4½" - 9.5# J-55-ST&C - 8 rd new casing at 4349'.
 Cemented with 200 sx. Tested csg. with 3800 psi - held ok.
 Top cement at 3500' via temp. survey

Spudded 12-23-66
WOC 4 hrs before testing Csg

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>J.B. Taylor</u>	TITLE <u>Engineer</u>	DATE <u>1-17-67</u>
---------------------------	-----------------------	---------------------

APPROVED BY <u>[Signature]</u>	DATE <u>JAN 23 1967</u>
--------------------------------	-------------------------

CONDITIONS OF APPROVAL, IF ANY: