

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FEB 2 11 23 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
K-2671

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	8. Farm or Lease Name
Southern Petroleum Exploration, Inc.	State J
3. Address of Operator	9. Well No.
Box 1434, Roswell, New Mexico	4
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER P, 990 FEET FROM THE South LINE AND 990 FEET FROM THE East LINE, SECTION 25 TOWNSHIP 7-S RANGE 33-E NMPM.	Chaveroo-San Andres
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4325 GRD	Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 4470' of 5-1/2", 20#, N-80 used casing, cemented with 325 sacks Incor Poz w/2% gel. and 8# salt per sack. Used guide shoe, float valve and 6 centralizers, 18 scratchers. Plug down 10:30 P.M. 1-27-67. Waited 18 hours for cement to set. Tested casing w/1000# for 30 minutes. Held O.K. Temperature survey found top of cement 3400'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>B. C. Smith</u>	TITLE <u>District Land Manager</u>	DATE <u>2-1-67</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>District Land Manager</u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		