

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FEB 2 11 23 AM '67

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>06-1617</b>

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>FRANKLIN, ASTON &amp; FAIR, INC.</b>	8. Farm or Lease Name <b>Val State</b>
3. Address of Operator <b>P. O. Box 1090, Roswell, New Mexico 88201</b>	9. Well No. <b>2</b>
4. Location of Well UNIT LETTER <b>B</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>30</b> TOWNSHIP <b>7-S</b> RANGE <b>36-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Todd Lower San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4152.2' GR</b>	12. County <b>Roosevelt</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:  PERFORM REMEDIAL WORK <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	SUBSEQUENT REPORT OF:  REMEDIAL WORK <input type="checkbox"/> ALTERING CASING <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <b>Water Shut-Off</b> <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On January 29, 1967 set 8 5/8" 24# casing at 290' KB with 150 sacks Regular cement with 2% CaCl. Cement circulated to surface. Plug down 10 p.m. 1/29/67. WDC 12 hours. Pressured up to 500# and held for 10 minutes to test casing and blowout preventer; held okay. Cement work done by Halliburton.

18 hr. minimum

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Ernest M. Smith</u>	TITLE <u>Geologist</u>	DATE <u>January 31, 1967</u>
APPROVED BY <u>[Signature]</u>	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		