

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

APR 3 3 23 PM '67

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
----------------------------	--

5. State Oil & Gas Lease No.
State - OG-1395

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "CT" State
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 6
4. Location of Well UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 35 TOWNSHIP 7-S RANGE 35-E NMPM.	10. Field and Pool, or Wildcat Todd Lower San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4185' (D. F.)	12. County

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4325'
7 5/8" O. D. Casing Cemented at 362'

Ran 4314' of 4 1/2" O. D. Casing, 9.50 LB., J-55, NEW, and cemented at 4325' with 300 Sx. Trinity Lite Wate cement, and 200 Sx. Incor neat. Plug at 4324'. Job complete 8:30 P. M. April 1, 1967.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 8:00 A. M. to 8:30 A. M. April 3, 1967. Tested O. K. Job complete 8:30 A. M. April 3, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Supt. DATE April 3, 1967

Dan Gillett

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: