

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 22 9 43 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. *
7. Unit Agreement Name
8. Farm or Lease Name Anderson State
9. Well No. 1
10. Field and Pool, or Wildcat Undes. Chaveroo-SA
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	
2. Name of Operator Chico Drilling Company	
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	
4. Location of Well UNIT LETTER 0, 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 7 S RANGE 32 E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 4954 KB	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 6:00 AM 5/13/67. Cemented 8 5/8" 24# H-40 casing at 363 feet with 275 sacks. Cement circulated. Plug down 10:00 PM 5/13/67. WOC 18 hours and pressure tested casing with 1000# for 30 minutes, test O.K.

Cemented 4 1/2" 9.5# J-55 casing at 4355 with 250 sacks 50/50 Incer Pommix 2% gel. Plug down 11:00 PM 5/31/67. WOC 28 hours and pressure tested casing with 3500# for 30 minutes, test O.K.

*To be furnished later.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>H. L. Smith</u>	TITLE <u>Agent</u>	DATE <u>6/22/67</u>
APPROVED BY <u></u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		