

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 5 11 45 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.

E-8948

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator FRANKLIN, ASTON & FAIR, INC. | 8. Farm or Lease Name Skelly-Smith State |
| 3. Address of Operator P. O. Box 1090, Roswell, New Mexico 88201 | 9. Well No. 2 |
| 4. Location of Well UNIT LETTER A, 460 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 31 TOWNSHIP 7S RANGE 36E NMPM. | 10. Field and Pool, or Wildcat Todd Lower San Andres |
| 15. Elevation (Show whether DF, RT, GR, etc.) 4131.9' | 12. County Roosevelt |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| | |
|--|--|
| NOTICE OF INTENTION TO: | SUBSEQUENT REPORT OF: |
| PERFORM REMEDIAL WORK <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> |
| OTHER <input type="checkbox"/> | OTHER <input type="checkbox"/> |
| PLUG AND ABANDON <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| CHANGE PLANS <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well 6 p.m. September 2, 1967. Set 282' 24# 8 5/8" casing at 292' KB using 150 sacks cement with 2% CaCl circulated to surface. Waited on cement 18 hours and drilled out 7 7/8" hole. Before drilling out, pressured up to 800 psi to test casing. Pressure held, cement job okay. Cement work was done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Grant M Smith TITLE Geologist DATE 9-5-67

APPROVED BY Joe X Henry TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: