

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>OG-90</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>Dalport State</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Todd Lower San Andres</b>
12. County <b>Roosevelt</b>

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>FRANKLIN, ASTON &amp; FAIR, INC.</b>
3. Address of Operator <b>P. O. Box 1090, Roswell, New Mexico 88201</b>
4. Location of Well UNIT LETTER <b>H</b> <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>34</b> TOWNSHIP <b>7S</b> RANGE <b>35E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>4194.4'</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On September 18, 1967 set 4328' of 5 1/2" 14# J-55 casing using 250 sacks Incor Poz 2% Gel Cement with 8# Salt per Sack. After waiting 72 hours, pressured up on casing to 600 psi and held for 30 minutes. Cement job okay. Cementing work was done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ernest M. Smith TITLE Geologist DATE 9-26-67

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: