

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

USE 1-1-65 TO 1-1-67

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
OG-1017

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Taylor Pruitt	8. Farm or Lease Name KMS
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	9. Well No. 4
4. Location of Well UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 7 S RANGE 32 E NMPM.	10. Field and Pool, or Wildcat Undes. Chaveroo
15. Elevation (Show whether DF, RT, GR, etc.) 4446.6 GL	12. County Roosevelt

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12 1/4" hole 12:15 AM 9/28/67. Cemented 8 5/8" 20# casing at 355 with 225 sacks regular 2% calcium chloride. Cement circulated. Plug down 6:00 AM 9/28/67. WOC 18 hours and pressure tested casing with 600# for 30 minutes, test O.K.

Cemented 5 1/2" 14# casing at 4290 with 200 sacks Incer Pomaix 2% gel and 300 sacks Halliburton light cement 11# salt per sack. Plug down 6:00 PM 10/6/67. WOC 36 hours and pressure tested casing with 1200# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. L. Smith TITLE Agent DATE 10/10/67

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: