

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 06-174

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator FRANKLIN, ASTON & FAIR, INC.	8. Farm or Lease Name Atlantic-Smith State
3. Address of Operator P. O. Box 1090, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER J 2180 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 31 TOWNSHIP 7S RANGE 36E NMPM.	10. Field and (Undesignated) Todd Lower San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4136' GR	12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On November 10, 1967 set 5 1/2" 14# casing at 4,333' KB using 250 sacks Incor Poz Cement with 2% Gel, 8# salt per sack. The plug was pumped down at 3 p.m. On November 20 pressured up on casing to 600 psi and held 30 minutes, pressure held. Cementing work was done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>Ernest R. Smith</i></u>	TITLE <u>Geologist</u>	DATE <u>11/22/67</u>
APPROVED BY <u></u>	TITLE <u></u>	DATE <u></u>
CONDITIONS OF APPROVAL, IF ANY:		