

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL & GAS OFFICE O. C. C.  
CONSERVATION COMMISSION

MAY 23 9 12 AM '68

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.
------------------------------

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Taylor Pruitt</b>	8. Farm or Lease Name <b>Humble Tucker</b>
3. Address of Operator <b>c/o Oil Reports &amp; Gas Services, Box 763, Hobbs, New Mexico</b>	9. Well No. <b>4</b>
4. Location of Well UNIT LETTER <b>M</b> , <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>25</b> TOWNSHIP <b>7S</b> RANGE <b>32E</b> NMPM.	10. Field and Pool, or Wildcat <b>Chaveroo San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4456.8</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Spudded 7:30 PM 5/10/68. Cemented 8 5/8" 20# H-40 casing at 340 feet with 225 sacks class "H", 2% calcium chloride. Cement circulated. Bumped plug with 200# 1:00 AM 5/11/68. WOC 18 hours and tested casing with 1100# for 30 minutes.**

**Cemented 5 1/2" 14# & 15.5# J-55 casing at 4499 with 300 sacks Halliburton light cement and 350 sacks class "C" Incor Pozmix, 2% gel, 0.75% CFR-2, 11# salt per sack. Plug down 12:01 AM 5/21/68. WOC 48 hours and pressure tested casing with 1200# for 30 minutes, test O.K.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <b>H. L. Smith</b>	TITLE <b>Agent</b>	DATE <b>5/23/68</b>
APPROVED BY <b>[Signature]</b>	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		