

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

JUL 16 12 59 PM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. Gallina #2
7. Unit Agreement Name
8. Farm or Lease Name State "30"
9. Well No. 1
10. Field and Pool, or Wildcat Chaveroo
12. County Roosevelt

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	
2. Name of Operator Western States Producing Company	
3. Address of Operator 900 Bank of the Southwest Midland, Texas	
4. Location of Well UNIT LETTER <u>N</u> , <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>30</u> TOWNSHIP <u>7-S</u> RANGE <u>33-E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) 4442 Gr.	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 9:00 p.m. 7-10-68.

Depth 1820' anhydrite. Ran 58 jts. of 7", 23#, J-55 casing set @ 1819' rotary table measurements. Cemented w/ 250 Sx 8% gel, 150 Sks Class H, 2% CC. Plug down at 6:30 a.m. 7-12-68. Cement circulated to surface. WOC 24 hrs. Tested csg w/ 1000# for 30 mins. Held o.k.

7-15-68 Drlg. ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jan McCommer TITLE Office Manager DATE 7-15-68

APPROVED BY John W. Rungan TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: