

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator <b>Cayman Corporation</b>		8. Farm or Lease Name <b>Bow-Maxwell</b>
3. Address of Operator <b>P. O. Box 2099, Palos Verdes Peninsula, Calif. 90274</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>G</b> , <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>1979</b> FEET FROM THE <b>East</b> LINE, SECTION <b>9</b> TOWNSHIP <b>8-S</b> RANGE <b>36-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Wildcat</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4112.8 GR</b>		12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-28-68 Well spudded 6:00 P.M. 9-28-68

9-29-68 Set 12 joints 13-3/8", 48#, H-40 casing at 383' and cemented with 400 sx cement with 2% CaCl. Circulated approximately 50 sx cement. Plug down at 7:00 A.M.

9-30-68 WOC 24 hours - tested casing with 800# for 30 minutes. No leaks.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *J. H. Haddock* TITLE Engineer DATE 10-9-68

APPROVED BY *Joe Haddock* TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: