

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Taylor Pruitt	8. Farm or Lease Name Tucker-Hall
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	9. Well No. 4
4. Location of Well UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM East 25 TOWNSHIP 7 S RANGE 32 E NMPM.	10. Field and Pool, or Wildcat Chaveros San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4435.4 GL	12. County Roosevelt

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12 1/4" hole 12:30 PM 12/11/68. Cemented 8 5/8" 20# H-40 casing at 334 feet with 225 sacks type "H" 2% calcium chloride. Bumped plug with 250# 4:30 PM 12/11/68. Cement circulated. WOC 18 hours and tested casing with 1000# for 30 min., test O.K.

Cemented 5 1/2" 14# J-55 casing at 4499 with 300 sacks Incor Pozmix, 2% gel, 0.75% CFR-2, 12# salt per sack and 200 sacks Incor Pozmix 2% gel. Bumped plug with 1800# 6:30 AM 12/19/68. WOC 48 hours and tested casing with 2000# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>H. L. Smith</i></u>	TITLE <u>Agent</u>	DATE <u>12/26/68</u>
APPROVED BY <u><i>[Signature]</i></u>	TITLE <u></u>	DATE <u>DEC 26 1968</u>
CONDITIONS OF APPROVAL, IF ANY:		